



CIP Project Summary Report

**CC 1634: Humboldt Sewer L.S.
January 20, 2026**

Project Summary

- Abandonment and demolition of an existing Sewer Lift Station, and installation of a new Station.
- Increase in storage capacity, efficient pumps, enhanced lift station control system.
- Work included:
 - Three 185 GPM Pump
 - Force main
 - Gravity main
 - Curb and gutter
 - Paving



Project Benefits and Schedule

- **Project Benefits:**

- System reliability
- Efficient Pumps and equipment
- State of the art Communication systems
- System storage

- **Schedule:**

Start Date:	8/5/2024
Substantial Completion:	7/31/2025
Final Completion:	9/25/2025



Financial Project Summary

Approved Project Budget	\$4,193,450.00
-------------------------	----------------

Approved Change Orders	\$211,911.65
------------------------	--------------

Contingency used	\$211,911.65
------------------	--------------

Remaining Budget Balance	\$176,801.85
--------------------------	--------------



Conclusion/Photos

- Improved system reliability
- Coordinated with:
 - Community and stakeholders
 - Public Utilities Companies
 - Other HB Departments/Divisions
- Delivered on time and under budget
- Sets a strong model for future sewer projects

