



CITY OF
HUNTINGTON BEACH

To: Honorable Mayor and City Council Members

From: Chau Vu, Director of Public Works

Date: January 16, 2026

Subject: Supplemental Communication for Item 12 Capital Improvement Project (CIP) Updates

Please see the attached updated PowerPoint presentation included with this supplemental communication, which replaces the original presentation previously published with the staff report.

**SUPPLEMENTAL
COMMUNICATION**

Meeting Date: 01/20/2026

Agenda Item No. 12 (26-064)



CIP Project Summary Report

CC1777 FY23/24 Sewer Lining
Project

January 20, 2026

Project Summary

- Lining 23,500 lineal feet of sewer main
- Rehabilitation of 86 Manholes
- Work Included:
 - Cleaning and removal of calcium deposits
 - Trenchless lining utilizing UV Lighting and C.I.P.P.



Project Benefits and Schedule

- **Benefits:**
 - Improved sewer flows
 - Reduced level of maintenance
 - Increased system integrity reducing the chance of SSO's
- **Schedule:**
 - **Start Date:** July 14, 2025
 - **Substantial Completion:** December 10, 2026
 - **Final Completion:** January 15, 2026



Financial Project Summary

Original Contract Amount	1,599,942.70
Approved Change Orders (Total)	\$21,969.00
Final Contract Amount	\$1,621,911.70
Contingency Budget	\$159,994.27
Remaining Balance	\$138,025.27



Conclusion/Photos

- **Key Outcomes:**
 - Critical investment in Sewer Infrastructure
 - 50-year service life
 - Delivered with:
 - Minimal disruption to residents and services.
 - On time and within budget.
 - First use of UV Light curing liner in HB.

