

Glen Mar Frontage Road Improvements

Project Update
September 20, 2022

Table of Contents

- Project History
- Existing Condition
- Current Project
- Options Moving Forward



COMMUNICATION

Meeting Date:

1/20/2000

Agenda Item No.: #12 (22 - 788)

Project History Initial Project Includes monument signs, pilaster structure repair and plastic lumber fencing 5 Entry Points - 3 Completed - 1 Partially completed - 1 Pending • Cost = \$100,000



<u>Current Project</u>

- Budgeted \$500,000
- Anticipated cost \$950,000
- \$450,000 shortfall



Moving Forward — Option 1 (Bid Now) • Proposed Project – \$950,000 • Need \$450,000 • Optional savings of \$100,000 using lodge pole

Moving Forward — Option 2 (Phased Approach) • Proposed Project – \$950,000 - \$500,000 now - \$450,000 to compete for future funding